ACE CRANE SYSTEMS LLC
P.O Box : 231314
Dubai
Tel : +971 6 743 3949
Fax: +971 6 743 3929

Final Crane Commissioning & Load Test Report

CRANE DETAILS			
Client	Sulzer Asos LLC	Site Location	Kizad, Abudhabi
Crane Serial No.	Fu-36325164-0010	Crane Location	Kizad Warehouse A2-05 N Sulzer
Crane Capacity (T)	5T + 5T	Span (mm)	18400mm
Long Travel (m)	150 M	Height Of Lift (m)	9520 mm

HOIST DETAILS			
	Serial No.	Drive Ref.	Type
Hoist 1	250-142789	AN 34663	GM1000-5000H-162.41.12000.6D130.20
Hoist 2	250-142790	AN 34663	GM1000-5000H-162.41.12000.6D130.20

CROSS TRAVEL DETAILS				
	No of Drives	Drive Ref.	Soft Start	Inverter
CT 1	2 / ~~4~~	AN6990	~~Yes~~ / No	~~Yes~~ / No
CT 2	2 / ~~4~~	AN6990	~~Yes~~ / No	~~Yes~~ / No

LONG TRAVEL DETAILS				
	No of Drives	Drive Ref.	Soft Start	Inverter
LT	2 / ~~4~~	AN12882	Yes / ~~No~~	~~Yes~~ / No

General Visual Inspection			
S.No.	Description	Checked	Remarks / Notes
1.	LT Beam Alignment	✓	
2.	LT Rail Alignment/ Bolting	✓	
3.	Girder Welds	✓	
4.	Girder Painting	✓	
5.	Maintenance Platform Alignment / Bolting	NA	
6.	CT End Stopper / Buffers	✓	
7.	LT End Stopper / Buffers	✓	
8.	End Carriage Bolts and Fasteners	✓	
9.	Motion Stickers	✓	
10.	Bus Bar Condition And Alignment	✓	
11.	Power Feed Cable / Feed Point	✓	

12.	Pendant Height (mm)	✓	1000mm
13.	Lowest Hook Height (mm)	✓	300mm from ground
14.	Housekeeping	✓	
	Electrical		
1.	Contactors / Fuses	✓	
2.	Relays Timers	✓	
3.	LIS Units / Load Cells	✓	
4.	Pendant Control Cable	✓	
5.	Pendant Pushbuttons	✓	
6.	Festoon Cable - Pendant	✓	
7.	Festoon Cable - Hoist	✓	
8.	Limit Switch Strikers	✓	
9.	Generator Power cable	NA	
10.	Lighting	NA	
11.	Horn	✓	
12.	Warning Light	NA	
13.	Travel Alarm	✓	
14.	Emergency Stop Operation	✓	
15.	Value of Primary Voltage at Control Transformer –T1 (Volts)	409V	Value must be within +5% and -6% of design Voltage
16.	Value of Sec Voltage at Control Transformer – T1 when primary is connected to +5% tap. (Volts)	51V	Value must be within ± 5% of design control Voltage.
	Mechanical		
1.	C-Track Alignment	✓	
2.	Cable Trolleys - Pendant	✓	
3.	Cable Trolleys - Hoist	✓	
4.	Hook Block Safety Latch	✓	
5.	Hook Block Swivel	✓	
6.	Wire Rope / Rope Guide	✓	
7.	Hoist Gear Box Oil Level	✓	By Abus
8.	CT Gear Box Oil Level	✓	"
9.	LT Gear Box Oil Level	✓	"
10.	Hoist Brake Operation	✓	
11.	CT Brake Operation	✓	
12.	LT Brake Operation	✓	
13.	Hoist Brake Air Gap (Adjustment)	✓	0.4mm
14.	CT Brake Air Gap (Adjustment)	✓	0.4mm
15.	LT Brake Air Gap (Adjustment)	✓	0.4mm
16.	Greasing on LT drive shaft.	✓	
17.	Greasing on LT wheel spline bore	✓	

Remarks

Operational Tests			
	Hoisting	CT	LT
Pendant Operation	OK	OK	OK
Radio Remote Operation	OK	OK	OK
Anti-Collision System	NA	OK	OK

Limit Switch Operation						
		Hoist 1	Hoist 2	CT 1	CT 2	LT
Left / Backward / Up	SLOW	N/A	N/A	OK	ok	OK
	STOP	OK	OK	OK	OK	OK
Right / Forward / Down	SLOW	NA	NA	OK	ok	OK
	STOP	OK	OK	ok	ok	OK
Up	SECURITY			NA	NA	NA

Speed and Current Measurement							
SN	Motion		Direction	Designed Value		Measured Value	
				Speed (MPM)	Current (A)	Speed (MPM)	Current (A)
1.	HOIST 1	SLOW	Up	0.7	4.4	0.7	4.5
			Down	0.7	4.4	0.7	4.7
		FAST	Up	4	11.2	4	10.11
			Down	4	11.2	4	11.01
2.	HOIST 2	SLOW	Up	4	4.4	0.7	4.4
			Down	0.7	4.4	0.7	4.8
		FAST	Up	0.7	11.2	4	10.00
			Down	4	11.2	4	11.04
3.	HOIST 1+2	SLOW	Up	0.7	8.8	0.71	8.9
			Down	0.7	8.8	0.72	8.79
		FAST	Up	4	22.4	4.1	18.99
			Down	4	22.4	4.4	19.00
4.	CT 1	SLOW	Left	5	0.37x2	4.8	0.80
			Right	5	0.37x2	4.9	0.78
		FAST	Left	20	0.57x2	19	1.20
			Right	20	0.57x2	19	1.18

Speed and Current Measurement							
SN	Motion		Direction	Designed Value		Measured Value	
				Speed (MPM)	Current (A)	Speed (MPM)	Current (A)
5.	CT 2	SLOW	Left	5	0.37x2	4.9	0.79
			Right	5	0.37x2	4.9	0.78
		FAST	Left	20	0.57x2	19	1.15
			Right	20	0.5x2	19	1.19
6.	CT 1+ 2	SLOW	Left	5	1.48	5	1.58
			Right	5	1.48	5.1	1.58
		FAST	Left	20	2.28	19.8	2-3
			Right	20	2-28	19.5	2-38
7.	LT	SLOW	Forward	10	0.68x2	10	1.28
			Reverse	10	0.68x2	10	1.25
		FAST	Forward	40	1.68x2	40	3.20
			Reverse	40	1.68x2	40	3.10

FULL LOAD TEST			
Static Test			
	Proof Load (T)	% Of Full Load (T)	Duration
Hoist 1	6.25 t	125 %	10 Min
Hoist 2	6.25t	125%	10 Min
Crane	12.5t	125%	10 Mins
Dynamic Test			
	Proof Load (T)	% Of Full Load (T)	Duration
Hoist 1	5t	100%	15 Min
Hoist 2	5t	100%	15 Mins
Crane	10t	100%	15 Min
Deflection			
Maximum Allowable (mm)	24.5 mm	Actual (mm)	20 mm

	Representative's Name	Designation	Signature	Date
For Ace Crane Systems LLC	Adarsh Muzukan	Service Engg		23/05/2026
For Client	Ranjan Shah	Workshop Supervisor		23/05/26

ACE CRANE SYSTEMS LLC

P.O. Box 231314 Dubai United Arab Emirates
Tel:+971(6)5269080 Fax:+971(6)5269096
Email: info@acecranes.com

Handover Report

This is to state that the following crane is successfully commissioned & load tested. The crane is handed over to Client on 23/05/2026 as per the following details.

Crane Sr. No.	FU-36325164-0010
Make	Abus
Type	Double girder EOT Crane
Capacity	5t + 5t
Site Location	Kizad, Abudhabi - A2-05 NSulzer
Location In Client's Premises	Sulzer Asos LLC - Kizad Warehouse, Abu

		Ace Crane Systems LLC
Representative's Name	Ranjan Shah	Adarsh M.
Signature		
Date	23/05/26	23/05/2026

Overhead Cranes, Goliath Cranes, Jib Cranes, Monorail Hoists, Chain Hoists, Explosion Proof Cranes
Load Testing & Certification, Break-down Calls, Preventive Maintenance & Repair Services
Annual Maintenance Contracts, Crane Spare Parts